

STEVEN NELSON - BUILDER Pty Limited

Project Management & Construction
Building Consultant
Estimating & Costing

Builder Lic. No.33427

'WAKEFIELD'
Gullies Rd
JINDARYNE SOUTH

PO Box 182
JINDABYNE NSW 2627
Thredbo Office : (064) 576 094
Facsimile : (064) 576 093
Mobile : 018 484 252
A/HPhone: (064) 578 105
A/HFax : (064) 578 106

FACSIMILE TRANSMISSION

DATE: 20/1/93.

TO: XYPEX.

FAX NO: (060) 402444

ATTENTION: GARY JACKSON.

REFERENCE:

TOTAL PAGES (INCLUDING THIS ONE): 3.

SENDER: GORDON MACCALLUM.

Please advise if all
pages are not received.

Gary,

Please find copies of

concrete tests @ 14 & 28 days.

Concrete MPa used 25.

Regards

Gordon.

BORAL COUNTRY



Boral Resources (Country) Pty. Ltd.

Incorporated in N.S.W.

A.C.N. 000 187 002

Canberra

Mugga Lanc, Woden ACT 2606

P.O. Box 229, Manuka ACT 2603

Telephone (06) 239 6841 Facsimile (06) 239 6032

1. FACSIMILE MESSAGE

SENDERS NAME: Levan mckenzie

TO: Gordon or Steve

DATE: 4-1-93

RECEIVERS FACSIMILE NUMBER: 064-576093

COMPRESSIVE STRENGTH REPORT

PROJECT: Snowman units Thredbo Village

DATE OF CASTING	DOCKET No	SLUMP	7 DAY (MPa)	28 DAY (MPa)	28 DAY (MPa)
-----------------	-----------	-------	------------------------	--------------	--------------

100-12-92

606812

95

27-0 - 27-0

1

✓

606816

80

29-0 - 29-0

xylene Add mixture

/

606824

80

28-0 - 29-0

✓

606831

80

30-0 - 30-0

—

606815

85-

43-0

Columns.


YOURS FAITHFULLY

N.A.T.A. CERTIFICATES FOR
FOR THE ABOVE RESULTS WILL
FOLLOW WHEN ALL RESULTS
ARE AVAILABLE.

APPROVED SIGNATORY

IN CASE OF A TRANSMISSION PROBLEM PLEASE TELEPHONE THE ABOVE NUMBER

BORAL COUNTRY



Boral Resources (Country) Pty. Ltd.
Incorporated in N.S.W.
A.C.N. 000 187 002
Canberra

Mugga Lane, Woden ACT 2606
P.O. Box 229, Manuka ACT 2603
Telephone (06) 239 6841 Facsimile (06) 239 6032

FACSIMILE MESSAGE

SENDER'S NAME: Kevin McKenzie

TO: Steve Nelson

DATE: 15-1-93

RECEIVERS FACSIMILE NUMBER: 064 576094

COMPRESSIVE STRENGTH REPORT

PROJECT: Snowman units Thredbo

DATE OF CASTING	DOCKET No	SLUMP	7 DAY (MPa)	28 DAY (MPa)	28 DAY (MPa)
18-12-92	606812	95		30-0	30-5
/	606816	80	Add mixture	33-5	33-0
/	606824	80		31-5	32-0
/	606831	80		32-5	33-0
/	606835	75		31-5	31-5
/	606815	85	Columns	47-0	47-0

YOURS FAITHFULLY

N.A.T.A. CERTIFICATES FOR
FOR THE ABOVE RESULTS WILL
FOLLOW WHEN ALL RESULTS
ARE AVAILABLE

APPROVED SIGNATORY